



An Oshkosh Corporation Company

JLG Industries, Inc.  
1 JLG Drive  
McConnellsburg, PA 17233-9533

# JLG TF6-42 MATERIAL HANDLER

## New Machine Inspection Report

JLG Account Holder Name & Address

Customer No. : \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

Product Owner/User Name & Address

Owner  User  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

Serial Number: \_\_\_\_\_  
 Machine Model: \_\_\_\_\_  
 Hourmeter Reading: \_\_\_\_\_

Check each item below, (Refer to Operators & Safety, Service & Maintenance Manuals for specific information regarding inspection procedures and criteria.) Indicate in the appropriate space as each item has been performed. If the item is found to be not acceptable, describe each discrepancy in the comments space at the bottom of the form. Use additional paper if necessary. Immediate action must be taken to correct all discrepancies. The Owner shall not place the machine in service until all discrepancies have been corrected.

Y=Yes (Passed) N=No (Failed) C=Corrected NA=Not Applicable	Y	N	C	NA
<b>FUNCTIONS &amp; CONTROLS</b>				
1. All controls return to neutral/off position when released.				
2. Footswitch operates properly. (shuts off functions when released)				
3. Emergency stop switches at the cab & platform control stations arrest all platform movement.				
4. All function & speed cut-outs operate properly.				
5. Auxiliary power system operates properly.				
6. Capacity indicator system operates properly.				
7. Service and Parking Brakes operate properly.				
8. Machine controls operate properly at platform & cab control station (lift, drive, telescope, etc.)				
9. Travel/Backup alarm function properly from the platform and cab controls.				
<b>PLATFORM ASSEMBLY</b>				
1. Platform installed & secure. Mounting hardware free of damage & secure.				
2. Gate(s) opens & latches properly.				
3. Swing down saddles function properly.				
<b>BOOM ASSEMBLY</b>				
1. Boom sections properly shimmed and lubricated.				
2. All nuts, bolts, pins, shafts, shields, bearings, wear pads, locking devices, checked for proper installation.				
3. Inspect all cylinder pins, pivot pins, attaching & retention hardware for damage.				
4. Quick switch linkage is free, functions properly and attachments fit and secured properly.				
<b>CHASSIS</b>				
1. Lug nuts properly torqued.				
2. Tires properly inflated.				
3. Rear Axle Locking System operates properly, locks in place when boom is elevated above horizontal.				
4. Seat belt in good condition and latches properly.				
5. All guards and covers installed properly & in good working order.				
6. Mirror clean and properly adjusted.				
7. Fluid levels correct (hydraulic oil, fuel, coolant, engine oil, transmission, differential, and planetaries).				

Y=Yes (Passed) N=No (Failed) C=Corrected NA=Not Applicable	Y	N	C	NA
<b>POWER SYSTEM</b>				
1. Engine idle, throttle & RPM set properly.				
2. Air & Fuel filter clean and secure.				
3. Exhaust system free of leaks.				
4. Radiator & oil cooler clean.				
5. Transmission functions properly.				
<b>HYDRAULIC/ELECTRICAL SYSTEM</b>				
1. All areas around hydraulic components (pump, oil lines, reservoir, etc.) free of oil, no evidence of leaks.				
2. Hydraulic filter and reservoir breather clean.				
3. All electrical connections tight, no corrosion or abrasions.				
4. Instruments, hour meter, switches, gauges, horn & lights operate properly.				
<b>MANUALS &amp; DECALS</b>				
1. All manuals received (per manual packing list), if no, reorder immediately.				
2. Capacity decals/charts installed & legible at both platform & cab stations.				
3. All safety & instructional decals installed, secure & legible.				
4. Service, parts, and engine manuals received.				
<b>GENERAL</b>				
1. Paint and overall appearance.				
2. Machine received as ordered.				
<b>Comments:</b>				

The undersigned certifies that this machine has been inspected, per each area of inspection, and any and all discrepancies have been brought to the attention of the Owner/User, and that all discrepancies have been corrected prior to any further use of this machine.

JLG Account Holder: \_\_\_\_\_ / \_\_\_\_\_ / \_\_\_\_\_ Owner/User: \_\_\_\_\_ / \_\_\_\_\_ / \_\_\_\_\_  
 Authorized Signature Printed Signature Date Authorized Signature Printed Signature Date